



10/24/18

Maplewood Water Main and Lead Service Replacement Project Update:

Sarah Street:

- All water main work is complete
- All residential/commercial water services are transferred to the new main
- All Lead Service Lines have been replaced with new copper pipe
- Base concrete has been poured, and curb/gutter and sidewalk restoration will start on 10/25/18
- Asphalt milling to start on 10/29/18, with new asphalt slated to start on 10/31/18
- Final restoration of green space(s) will start of the week of 11/5/18

Maple Street:

- All water main work is complete
- All residential/commercial water services are transferred to the new main
- All Lead Service Lines have been replaced with new copper pipe
- Base concrete has been poured, and curb/gutter and sidewalk restoration will start on 10/26/18
- Asphalt milling to start on 10/30/18, with new asphalt slated to start on 10/31/18
- Final restoration of green space(s) will start of the week of 11/5/18

Lohmeyer Ave:

- All water main work is complete
- All residential/commercial water services are transferred to the new main
- All Lead Service Lines have been replaced with new copper pipe
- Base concrete has been poured, and curb/gutter and sidewalk restoration will start on 10/26/18
- Asphalt milling to start on 10/30/18, with new asphalt slated to start on 11/1/18
- Final restoration of green space(s) will start of the week of 11/5/18

Lyndover Place:

- All water main work is complete
- All Copper water service lines have been transferred to the new water main
- Excavation and replacement of Lead Services started on 10/10/18. Of the (68) lead services of the entire project, (34) of them are on Lyndover Place.
- Base concrete has been poured from Sutton West to Big Bend. Curb/gutter and sidewalk restoration to start on 10/26/18. This section of Lyndover will be milled and repaved starting on 10/29/18, so we can get the busy section road put back together.
- Sidewalk restoration for Lyndover will take place as we complete Lead Service Line replacements per-block.

- We intend to have the majority of the (34) Lead Services complete the week of 11/19/18
- Green space restoration to take place after sidewalks are poured back

South Street East & West:

- All water main work is complete
- Transfer of (11) Copper water services to start the 11/12/18
- Replacement of (10) Lead Services to start the same week, 11/12/18
- Base concrete replacement will start the week of 11/19/18
- Asphalt Milling and replacement to follow starting (weather dependent) on 11/22/18